

Application Fee \$25

INSPECTIONS FOR SANITARY SEWER CERTIFICATION
GIVE TO PLUMBER TO COMPLETE & RETURN TO BOROUGH



BOROUGH OF AVALON

640 California Avenue

Avalon, PA 15202

Phone: 412-761-5820

Fax: 412-761-5953

info@boroughofavalon.org

The Dye Test Certification must be completed and signed by a registered Allegheny County plumber. Both the storm and sanitary sewer systems MUST be dye tested. A manhole number must be furnished for the Certification to be approved by the Borough. FAILURE TO INCLUDE INFORMATION CONCERNING THE SANITARY MANHOLE WHERE DYE IS OBSERVED WILL DELAY THE RELEASE OF TAX CERTIFICATIONS AND MUNICIPAL CLAIM LETTERS.

Current Owner: _____ Plumbing Testing Firm: _____
 Address: _____ Name of Plumber: _____
 _____ Address of Plumber _____
 Phone: _____ Plumber Phone: _____
 Type of Test: dye _____ Camera* _____ HP Registration _____

	Satisfactory	Violation
Downspouts and Roof Leaders	_____	_____
Area drains receiving storm or surface water (Driveway drains, apparent illegal French drains and connections, etc.)	_____	_____
Fresh air vent (Must be of such a height and location as to prevent entry of storm or surface water.)	_____	_____
House lateral (Please ensure lateral is property connected to the Borough Sanitary Sewer System.)	_____	_____
Sanitary Manhole # observed (Contact Borough for manhole number.)	_____	_____

Explain below the location and circumstances of any violation:

All corrections must be observed by the Borough Inspector prior to covering.

I hereby certify that this property **has been tested for storm water infiltration to the sanitary sewer and a properly connected sanitary lateral** under the terms of Article I of Chapter 303 of the Borough of Avalon Code and no violations or malfunctions are known to exist.

Name _____ (Print) Signature: _____ (Plumber) Date _____

NOTE: WATER CANNOT DRAIN AGAINST YOUR STRUCTURE OR DRAIN ONTO NEIGHBOR'S PROPERTY, OR ONTO THE SIDEWALK.

FAILURE TO FULLY COMPLETE THIS FORM COULD DELAY THE RELEASE OF MUNICIPAL LIEN LETTERS. *IF A CAMERA TEST IS PERFORMED, PLEASE PROVIDE THE BOROUGH WITH A COPY OF THE VIDEO TO CONFIRM THE SANITARY SEWER LATERAL IS PROPERLY CONNECTED.